COMPLETION REPORT

1.	Name of Work	:	CONSTRUCTION OF RCC DRAIN & COVERING SLAB KALASTHINAGARA VIA CHANDRASHEKARA HOUSE TO PAMPA MAHAKAVI ROAD IN WARD NO.15, T.DASARAHALLI SUB DIVISION.
2.	Sanctioned Estimate No. & Dt	:	TS no. BE/DD/TS/485/12.13 Dtd. 18/02/13
3.	Head of Account which is Chargeable	:	P. Code no. 1878
4.	Work Order No. & Dt	:	BE/DD/WO/387/12.13 Dtd. 01/03/13
5.	Name of Contractor	:	TECHNICAL MANAGER (WEST) KRIDL
6a.	Time stipulated for completion of work	:	90 days
b.	Date of Starting	:	01/03/13
c.	Date of Completion	:	
d.	Delay in execution of work	:	--
7.	Measurement recorded in	:	M.B. No. 1711/12-13 Page No. 10 TO 14
8.	Check measurement of the Asst.	:	M.B. No. 1711/12-13 Page No. 10 TO 14
	Asst. Exe. Eng. / Exe. Eng	:	
9.	Name of the Office / Official incharge of the work	:	Sri M. C. Nandish. AE
10.	a) Asst. Engineer	:	
	b) Asst. Exe. Engineer	:	Sri Gopalappa AEE

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
16.70	18,58,820/- 1835812=00	— 165812=00	00. Lakhs

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ACCOUNTS SUPTD.